

Here is the update from the engineer for the Culvert Project.

Activities planned for this week, Monday, July 19 through Friday, July 23:

- The General Contractor, Mark Cerrone, Inc. (Cerrone), will continue to install the sheet piling system behind 227 Main Street. This task is planned to be completed this week.
- Cerrone will then be able to make their excavation within the trench protected by the sheeting. Excavation is necessary for establishing the proper grade where the new concrete transition chamber will be placed in the trench.
- A subcontractor – Case Boring of Gasport, NY – will be handling the installation of the new 78-inch pipe.
- Cerrone will continue to prepare the area behind 205 Main Street. This will make it possible for the subcontractor to install the new 78-inch pipe that will be pushed towards the second concrete transition chamber that will be installed behind 227 Main Street.
- Cerrone plans on installing large stone fill and the cut-off wall for the box culvert's end section behind 185 Main Street.

Activities that were accomplished last week, Monday, July 12 through Friday, July 16:

- Cerrone continued to mobilize materials and equipment to the job site.
- Cerrone setup and established vibration monitors adjacent to the business at 227 Main Street and the house at 25 S. Willow Street.
- Cerrone had their surveyor on-site throughout the week recording data from multiple locations related to the project.
- Installation began for the sheet piling system behind 227 Main Street in preparation for constructing the new concrete transition chamber.
- Excavation continued behind 205 Main Street for the new concrete transition chamber and the corresponding box culvert sections.
- Dewatering and by-pass pumping was setup to help control the water level of the creek in order to make construction safer and more efficient.
- Finished grade was established for the new concrete chamber.
- Geotextile fabric and stone were placed at the bottom of the excavation in preparation for the subcontractor to perform their work, which will most likely be in a week or two.
- Cerrone also performed some site work at the outfall of Tannery Brook at the west end of the project.
- Grading was performed to make access to the outfall easier.

As will be the case for the duration of the project, the construction area is closed off and public access is not permitted.

Available alternate parking areas can be viewed on maps on the Village website, as follows:

On-street parking available:

https://assets.website-files.com/5fd99fb9e572422316311a73/60ec520a1395a5cad0b06b6b_DOC071221-005.pdf

Parking available in spaces and a large lot at Parkdale Elementary School, walking distance to businesses on West Main Street:

https://assets.website-files.com/5fd99fb9e572422316311a73/60ec8376fbbadd6417c3227d_DOC071221-011.pdf